



ComRent[®]

Global Leader in Load Bank Rentals and Service



Agenda

▶ Introduction

- Overview of Load Bank Testing

▶ Benefits and Economics of Load Testing

▶ Industry Trends

- IEEE Standards for Interconnection
- FERC Small Generator Interconnection

▶ Innovations in Load Testing

▶ Lessons Learned


ComRent[®]

Global Leader in Load Bank Rentals and Service



Overview of Load Bank Testing

- ▶ Load testing is done at multiple locations within a data center



ComRent[®]

Global Leader in Load Bank Rentals and Service




Load Bank Testing – Utility Scale

Partial Load Testing

Apply enough load so Current Sensors can operate

- Allows testing of protective relays and communications



Overview of Load Bank Testing

Load Banks: Generating Success

- ▶ The load testing goal in critical facilities is to balance the electrical and thermal loads
 - We have to check the **electrical systems functionality** AND the **HVAC system's performance** in keeping the center cool.
 - Every component and connections are tested in advance

Overview of Load Bank Testing

Commissioning tests ensure equipment is rated, specified and installed properly

- Performs as system designer intended

Regular load testing ensures proper operation of equipment

- Allows failure prediction to occur during the test, and not during an unintended outage

Over time, as systems become more complex

- System test calibration ensures operation at all levels
- Future standards may recommend actual load testing to ensure performance and safety

Corrective Action Validation

- Load Testing Ensures validation or verification of corrective actions to failures in the facility
- Electric power system

ComRent[®]

Global Leader in Load Bank Rentals and Service



ComRent[®]

Global Leader in Load Bank Rentals and Service



What to Test - Facility Uptime Tiers

Tier I – Basic Non-Redundant

No redundancy

Susceptible to

Equipment configurations minimum required for equipment to operate

Operation errors or failures will cause an interruption in service

Tier II – Basic Redundant

Limited backup and redundancy

Susceptible to disruptions from planned and unplanned activities

May contain limited critical functions that can be shut down properly without adverse effects on business

UPS and/or generator backup may be installed for parts of the building

Failures may cause a disruption in facility service

Tier III – Concurrently Maintainable

Full single system backup and redundancy ($N + 1$)

Planned preventative and programmable maintenance activities, repairs, testing, etc. can be conducted without interruption of service

Errors in operation or spontaneous failures of infrastructure may cause disruption of power to the loads

Tier IV – Fault Tolerant and Failure Tolerant

Facility functions cannot tolerate any downtime

No single points of failure, and multiple system backup with automated recovery ($2N$)

Capable of withstanding one or more component failures, errors, or other events without disrupting power to the load

Full load can be supported on one path without disruption while maintenance/testing is performed on the other


ComRent[®]

Global Leader in Load Bank Rentals and Service



Benefits of Load Bank Testing

- ▶ Data Center power system is a critical investment in total system reliability aimed at reducing business risk



Benefits of Load Bank Testing in Critical Power Systems

- ▶ Reduce Risk, Improved Reliability
 - Probability and frequency of failures (MTBF)
- ▶ Improved Availability
 - Availability is defined as the percentage of time that a system is available to perform its function(s)

Availability	Hours of Downtime* (*Based on a year of 8760 hours)
0.9	876
0.999	8.76
0.99999	0.0876
0.9999999	0.000876

Benefits of Load Bank Testing in Critical Power Systems

▶ Validation of System Performance to Specification

- Systems need to perform at rated power with underlying assumptions
 - *Power Factor*
 - *Altitude and climate*

▶ Lower Maintenance Costs

- Running an engine with minimal load causes residual fuel buildup.
 - *Decreases the efficiency of the engine and reduces the useful life of critical parts.*
- As a system evolves with updated software, firmware and replacement hardware
 - *Systems need to be periodically calibrated*

▶ Reduced Business Risk

- Damage to Reputation
- Brand Impact


ComRent[®]

Global Leader in Load Bank Rentals and Service



Benefits of Load Bank Testing in Critical Power Systems

- ▶ Reduced Business Risk
- ▶ **60% of Data Center Failures Could be Prevented/Deferred through load testing.**



Average total cost by root causes of the unplanned outage.

ComRent[®]

Global Leader in Load Bank Rentals and Service



Benefits of Load Bank Testing in Critical Power Systems (Cont'd)

▶ Uncover Random Failure Problems not diagnosed by sub system

Generator Start

Generator calibration for altitude and temperature

Low cranking amps

ATS

Return to Normal Time Delay

Faulty time delay relay

Circuit Breaker

Faulty Trip due to inrush

Ground Fault Relay sensor imbalance

UPS

UPS Switches to battery power when Gens. Run

Out of tolerance battery string

Communications

Time delay and control options need tweaking

Upgraded control firmware incompatibility

ComRent[®]

Global Leader in Load Bank Rentals and Service



Benefits of Load Bank Testing in Critical Power Systems (Cont'd)

- ▶ A well run full load test can Reduce Project Costs
 - Faster setup, testing and takedown
 - Reduced overall time for commissioning test (days)
 - Reduced load bank setup time (hours)
 - Less checking and reworking of connections by Installer Faster set up of downstream tests with buss track adapters and rack mounted load banks
 - Less changeover when switching tests to multiple service providers

- ▶ Reduced labor from stakeholders involved in commissioning
 - Generator, UPS Mfr.
 - General Contractor, Electrical Contractor
 - Consulting Engineer
 - Facilities Owner/Manager

ComRent[®]

Global Leader in Load Bank Rentals and Service



Benefits of Load Bank Testing in Utility Substations (Cont'd)

- ▶ Substations on new circuits or that are great distance from active feeders can benefit from load bank testing during commissioning
 - Energize circuit with sufficient current to allow CT's to test protective relay settings and operation
 - Also test communication systems
- ▶ Utility ratemaking process can allow this expense to be capitalized


ComRent[®]

Global Leader in Load Bank Rentals and Service



Industry Trends

Distributed Energy Resource Interconnection



SCC 21
Coordination

Industry Trends

Distributed Energy Resource Interconnection

Standards

- ▶ IEEE 1547-2003 Standard for Interconnecting Distributed Resources to the EPS
 - Today, IEEE1547-2003 Restricts Voltage, Frequency Regulation or Power Factor Correction at the PCC
 - Changes complete and in ballot draft.
 - Wording added to allow Voltage, Frequency Regulation (by injecting reactive Power) and Power Factor Correction in collaboration with EPS operator. If disputes arise, a full load t
 - Working Group initiated to develop IEEE1547.1 test procedures

ComRent[®]

Global Leader in Load Bank Rentals and Service

Key:

- Current Situation
- Probable 2013 Activity



Industry Trends

Distributed Energy Resource Interconnection

“Small” Generator Project Approval Rules

▶ FERC Proposed Reforms for Small Generator Interconnection [Docket No. RM13-2-000]

1. Allow customers to request a pre-application report to evaluate opportunity. **No review exists today.**
2. Revise **2 MW** threshold for participation in the Fast Track Process (FTP) **increased to** a limit of **5 MW**
3. Revise the customer options supplemental review for projects that fail FTP criteria. **No feedback or follow-up allowed.**
4. FERC’s pro forma Small Generator Interconnection Procedures (SGIP) revised to allow customers an opportunity to provide written comments on the upgrades that are necessary for the interconnection (**transmission provider has total say**)

ComRent[®]

Global Leader in Load Bank Rentals and Service

Key:

- **Current Situation**
- **Probable 2013 Activity**



Industry Trends

Smart Grid Interoperability of DR with EPS

Smart Grid Interoperability

- ▶ IEEE P2030.2 - Guide for the Interoperability of Energy Storage Systems
 - First standard using the IEEE 2030 Smart Grid Interoperability model. I am Working Group Chair
 - Targeting ballot by end of 2013.

ComRent[®]

Global Leader in Load Bank Rentals and Service

Key:

- Current Situation
- Probable 2013 Activity





Industry Trends

Smart Grid Interoperability of DR with

▶ IEEE 2030-2011 - Guide for Smart Grid Interoperability

- More commonality and completeness in communications and information technology requirements



ComRent[®]

Global Leader in Load Bank Rentals and Service



Industry Trends

Special Standards

▶ Special Cases

- UL Standards Technical Panel 1741 (Inverters and Converters)
 - Type Testing Standard for Inverters and Converters
 - Revision due in 2013
- UL Standards Technical Panel - UL 6171 – Standard for Wind Turbine Converters and Interconnection Systems Equipment (Startup in late 2013)
 - No standards exist today.
 - Clarity on interconnection and load testing requirements.

ComRent[®]

Global Leader in Load Bank Rentals and Service

Key:

- Current Situation
- Probable 2013 Activity



ComRent[®]

Global Leader in Load Bank Rentals and Service



Load Testing Best Practices

- ▶ Load testing at commissioning and maintenance intervals reduce the incidence of catastrophic failures.

ComRent[®]

Global Leader in Load Bank Rentals and Service



Load Testing Best Practices



Arc Flash Explosion



Facility Damage



Circuit Breaker



Bus Bar

Load Testing Best Practices

Data Center Integration Testing

– THE PROBLEM:

- Data center testing occurs months before servers are installed
- Owners need to ensure the complex systems operate as intended.

Load Testing Best Practices

▶ Power System

- ▶ Generator Individual
- ▶ Generators in Parallel
- ▶ Automatic Transfer Switch
- ▶ UPS Modules
- ▶ Power Distribution Units (PDU's)
- ▶ Remote Power Panel (RPP's)
- ▶ Overhead or under floor distribution or Bus System
- ▶ In Rack Power Strips

ComRent[®]

Global Leader in Load Bank Rentals and Service



Load Testing Best Practices

▶ HVAC

Heating Ventilation Air
Conditioning

- ▶ Chillers
- ▶ Cooling Towers
- ▶ CRAC Units Computer Room Air Conditioners
- ▶ Humidity controllers
- ▶ Economizers (outside air blending)

ComRent[®]


Global Leader in Load Bank Rentals and Service



Load Testing Best Practices

▶ IST Integrated Systems Test

- Combines all HVAC and Power Systems and applies load to the data center as a whole.
- As the load banks produce electrical load, it is discharged as heat. The cooling system is tested, Tuned and Balanced.
- System failure modes are explored and documented.



ComRent®

Global Leader in Load Bank Rentals and Service

Load Testing Best Practices

Critical Facility Power Quality

– THE PROBLEM

- Power Quality Measurement requires costly, equipment that takes a high level of training to interpret results.
- Equipment suppliers pointing fingers when problem occurs



Load Testing Best Practices

▶ Power Quality Measurement

- Technology can provide comprehensive results with little test time

Time	Amps				Volts				KW	Hz	PF	Water Temp.	Amb. Temp.	Exhaust Temp.	Oil Press	Batt Volts	Charge Amps	Eng Hours
	1	2	3	AVG	1-2	2-3	3-1	AVG										
8:40	180	180	180	180	481	481	481	481	150	60.0	1.0	177	50		81	27	1	283
8:45	360	361	361	361	480	481									80	27	1	283
8:50	540	541	541	541	480	481									79	27	1	283
8:55	578	577	577	577	480	481									79	27	1	284
9:00	721	721	721	721	480	481	481	481	600	60.0	1.0	180	50		79	27	1	284
9:15	721	721	721	721	480	481	481	481	600	60.0	1.0	180	50		78	27	1	284
9:30	721	721	721	721	480	481	481	481	600	60.0	1.0	179	50		79	27	0	284
9:45	721	721	721	721	480	481	481	481	600	60.0	1.0	180	50		79	27	0	285
10:00	721	721	721	721	480	481	481	481	600	60.0	1.0	180	50		79	27	0	285

Power Quality Test Report



Load Testing Best Practices

▶ Medium Voltage Feeds and Emergency Generators

– THE PROBLEM

- Many data centers use Medium Voltage Utility Feeds and employ Medium Voltage Emergency Generators
- Load Testing with low voltage load banks results in complicated connections, space constraints and sloppy job site appearance.

Load Testing Best Practices

Backup Power/ Grid Interconnection

- ▶ CR922A 5MW MV Load Bank: Transportable medium voltage load bank
 - No Transformer
 - CAPACITY:
5MW @13,800 VAC
 - Easy set up
 - Linkable for larger loads
 - Reduces time & labor cost



ComRent[®]

Global Leader in Load Bank Rentals and Service



8/1/2013

Load Testing Best Practices

High Voltage Substations

– THE PROBLEM

- Little scheduling flexibility when commissioning substation
- Highly constrained resources that set up and test communications and protection systems make project management difficult

Load Testing Best Practices

▶ Substation Pre-Commissioning

- Bring in partial load sufficient to energize CT's to test communications protective relays



ComRent[®]

Global Leader in Load Bank Rentals and Service



8/1/2013

RECENT COMRENT PROJECTS: CHEVRON OIL FIELD – 3 EACH 3MW SOLAR GAS TURBINES



Provided: 9 MW's Resistive / Reactive .8PF at 12470 volts

Load Testing Best Practices

SCE Wind Hub Substation



Serving renewable energy Solar and Wind Farms in Southern California- P
Provided :26 MW's of MV load (@13.8kv) Load Banks, Switch Gear and op

Load Testing Best Practices

Copper Mine, Kingman, AZ



50MW GE Natural Gas Turbine Generator

39 Provided: 42MW's of MV load (@13.8kv), transformers, switchgear, cables.

Load Testing Best Practices

Critical Facility Load Testing and Commissioning

– **THE PROBLEM**

- Load testing can take several days at a site and requires skilled labor to be available to control load and load steps
- Often the sites are considered unsafe while load is being energized

ComRent[®]

Global Leader in Load Bank Rentals and Service




Load Testing Best Practices

Wi-Fi / Enhanced Communications:

- ▶ IP addressable load banks
- ▶ Manage all load banks via a single mobile device
 - In the rack
 - In the aisle
 - In the room
- ▶ Reduces Test Time
- ▶ Reduced labor cost



Customized MS Windows GUI



Android Smartphone Interface Application

ComRent[®]

Global Leader in Load Bank Rentals and Service



ComRent[®]

Global Leader in Load Bank Rentals and Service



Lessons Learned

- ▶ Load testing is a critical and beneficial aspect of building commissioning and maintenance.
- ▶ Innovations can make testing safer and faster
- ▶ Bottom line is effective power system commissioning and testing saves you project costs and reduces operating expense